ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ **ಶ್ರೀ.ಜಿ.ಟಿ.ರವಿಕುಮಾರ್** ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 15.07.2014 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 365 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 17.10.2016 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 460 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

28/10/16

73) ಲೆ.ಅ (ಸ.ಎ) ರವರು (ಪ್ರ) ರವರಿಗೆ 460 ದಿನಗಳ ವಿಳಂಬಕ್ಕೆ ದಂಡ ವಿಧಿಸುವುದಕ್ಕೆ, ಮುಂದಿನ ಅನುಮತಿಗಾಗಿ ಕಡತವನ್ನು ಮಂಡಿಸಲಾಗಿದೆ.

ಲೆ.ಅ

28/10/16

74) ಕಾರ್ಯ.ಪ/(ಸಾಮಾ)

ದಿನಕ್ಕೆ ರೂ 10/- ರಂತೆ ದಂಡ ವಿಧಿಸಲಾಗಿದೆ.

28/10/16

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

Scanned by CamScanner

TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements to Road drain. footpath. 12th & 9th & 20th Cross Left Side Bagalagunte in ward No-14.	
2	Estimate Cost	20.00 Lakhs.	
3	Work Code		
4	Job Code	014-14-000010.	
5	A.S No.		
6	T.S No	29/4-01-2016.	
7	Work Order/Agreement No		
8	Tender Premium		
9	Stipulated Time for completion of Work		
10	Targeted Monthly progress		
11	Progrees Achived Till date		
12	Reasons for Delay	U.G.D. Cable Connection process and Some Fencing work	
13	Time Extension Requested		
14	Assistant Executive Engineer's Recommendation		
15	Executive Engineer's Recommendation		
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted	460 days.	
19	Conditions imposed if any		

Asst, Engineer,
Ward no.

Asst, Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner